

ELENA Completed Project Factsheet SMART CITY MOBILITY CONCEPT (SCMC)

Location of planned investments	City of Amsterdam, the Netherlands
Final Beneficiary	GVB Exploitatie B.V. (GVB), Amsterdam
Final Beneficiary's address	Arlandaweg 106, 1043 HP, Amsterdam The Netherlands
CoM signatory	The owner of GVB, the City of Amsterdam, signed the CoM in 2009
Sector	Urban Mobility
Total PDS costs	EUR 3 927 593
ELENA contribution	EUR 3 505 205
Project development services financed by ELENA	The Project Development Services (PDS) undertook feasibility studies, prepared procurement documents and procedures including technical specifications and design documents, finalise business cases, ensured project coordination and management.
Description of ELENA operation	 For the four Work Packages (see below), the following PDS are financed by ELENA: WP1: Feasibility study for a braking energy recovery system. WP2: IT system design and specifications for architecture, algorithms, and decision support systems, as well as desktop research in Smart City IT systems. WP3: Technical project management, feasibility studies, legal advice, and procurement expertise. WP4: Feasibility studies and technical analysis.
Timeframe	September 2017– August 2022
Investment programme description	Four specific working packages (WPs) were planned in the investment program: WP1: Implementation of a regenerative braking energy system for the metro. WP2: Implementation of IT backbone for smart mobility concept WP3: Implementation of electric buses including charging infrastructure WP4: Implementation of plug-in hybrid electric ferries As a result, project investments have resulted in a total EUR 146.68 million (the initial project investment cost was estimated at EUR 165.8 million) with the following components and relevant project investment costs: 169 transport mobile assets: 169 transport mobile assets:

25.05.2023 Page 1/2

Investment in	o 94 charging stations for electric buses (EUR 7.24 million) o 2 charging infrastructure for ferries (EUR 2.85 million) • IT Infrastructure (EUR 12.82 million) No investment has been materialized in the project component regenerative braking energy system for the metro within the course of the ELENA term.
implementation phase	EUR 147m
Results expected to be achieved	The estimated impacts of these investments are as follows: • Energy Saving: 16 GWh/y • GHG Reduction: 10 934 t CO2eq/year • NOx Reduction: 45 t/year • Estimated Job Creation: 417 FTE
Leverage factor achieved	42
Lessons learnt	ELENA has enabled the Final Beneficiary to hire experts in the field of electric mobility, especially in transformation of diesel buses to electric buses. Valuable knowledge regarding electric buses and procurement has been developed internally and retained for the future. ELENA has also helped the Final Beneficiary in submitting a CEF blending application to the EC. In addition, the FB states that governmental decision processes have been accelerated thanks to the ELENA studies and CEF grant. The projects within GVB often depend on many stakeholders, complex collaborations, and multiple interests. This often makes it difficult to make strides. The ELENA grant and underlying activities have contributed to ensure coordination among project stakeholders, manage complex collaborations and ease any organizational difficulties to be faced in project definitions and implementations. Through intensive cooperation with other parties around the ELENA project, other opportunities are also coming into focus. For example, the knowledge and experiences of electric buses are now being shared with GVB ferries, which are also making the transition to emission-free transport.
Further information sources	N/A
Contact person at ELENA Beneficiary	Patrick Welzen - patrickwelzen@erac.nl

25.05.2023 Page 2/2